AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

Test Result of Inter Lock pavers

IS: 516 - 1959 | **Date: 29-02-2021**

Name of Work : Comprehensive Development works in ward No. 03 Attur

Client	Bruhat Bengalore Mahanagara Palike (BBMP) , Yelahanka Zone, Bengal
Contractor	B.B Umesh (S.M.L.P Asphats)
Customer Refe	EE(PROJECT)/YNK ZONE/WO/173/2019-20
Source of Sam	Sample supplied by Agency
Sample Type	Inter Lock pavers
Date of Test	29-02-2021
Location	

Sl. No	Details	Flexural Strength	Compressive Strength	Aveerage Compressive Strength
		mpa	N/mm^2	N/mm^2
1	Paver Block	3.87	36.2	35.44
2	Paver Block	3.76	34.61	
3	Paver Block	3.92	35.50	

Remarks :

Scanned by TapScanner

AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

Test Result of Inter Lock pavers

IS: 516 - 1959 | **Date: 29-01-2021**

Name of Work : Comprehensive Development works in ward No. 03 Attur

Client	Bruhat Bengalore Mahanagara Palike (BBMP) , Yelahanka Zone, Bengal
Contractor	B.B Umesh (S.M.L.P Asphats)
Customer Refe	EE(PROJECT)/YNK ZONE/WO/173/2019-20
Source of Sam	Sample supplied by Agency
Sample Type	Inter Lock pavers
Date of Test	29-01-2021
Location	

Sl. No	Details	Flexural Strength	Compressive Strength	Aveerage Compressive Strength
		mpa	N/mm^2	N/mm^2
1	Paver Block	4.08	36.14	36.52
2	Paver Block	3.92	37.52	
3	Paver Block	4.13	35.89	

Remarks :

Scanned by TapScanner

AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

Test Result of Inter Lock pavers

IS: 516 - 1959 | **Date: 30-01-2021**

Name of Work : Comprehensive Development works in ward No. 03 Attur

Client	Bruhat Bengalore Mahanagara Palike (BBMP) , Yelahanka Zone, Bengal
Contractor	B.B Umesh (S.M.L.P Asphats)
Customer Refe	EE(PROJECT)/YNK ZONE/WO/173/2019-20
Source of Sam	Sample supplied by Agency
Sample Type	Inter Lock pavers
Date of Test	30-01-2021
Location	

Sl. No	Details	Flexural Strength	Compressive Strength	Aveerage Compressive Strength
		mpa	N/mm^2	N/mm^2
1	Paver Block	4.15	34.59	35.03
2	Paver Block	4.26	36.13	
3	Paver Block	4.10	34.37	

Remarks :

AARTN ASSOCIATES DATE NO BANGALORE

Scanned by TapScanner

AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

Test Result of Inter Lock pavers

IS: 516 - 1959 | Date: 30-01-2021

Name of Work : Comprehensive Development works in ward No. 03 Attur

Client	Bruhat Bengalore Mahanagara Palike (BBMP) , Yelahanka Zone, Bengal
Contractor	B.B Umesh (S.M.L.P Asphats)
Customer Refe	EE(PROJECT)/YNK ZONE/WO/173/2019-20
Source of Sam	Sample supplied by Agency
Sample Type	Inter Lock pavers
Date of Test	30-01-2021
Location	

Sl. No	Details	Flexural Strength	Compressive Strength	Aveerage Compressive Strength
		mpa	N/mm^2	N/mm^2
1	Paver Block	3.97	38.52	37.92
2	Paver Block	4.08	36.98	
3	Paver Block	3.92	38.27	

Remarks :

Scanned by TapScanner

AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

Test Result of Inter Lock pavers

IS: 516 - 1959

Name of Work : Comprehensive Development works in ward No. 03 Attur | **Date: 03-02-2021**

Client	Bruhat Bengalore Mahanagara Palike (BBMP) , Yelahanka Zone, Bengal
Contractor	B.B Umesh (S.M.L.P Asphats)
Customer Refe	EE(PROJECT)/YNK ZONE/WO/173/2019-20
Source of Sam	Sample supplied by Agency
Sample Type	Inter Lock pavers
Date of Test	03-02-2021
Location	

Sl. No	Details	Flexural Strength	Compressive Strength	Aveerage Compressive Strength
		mpa	N/mm^2	N/mm^2
1	Paver Block	3.99	36.98	37.41
2	Paver Block	4.10	38.52	
3	Paver Block	3.94	36.73	

Remarks :

Scanned by TapScanner

AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

Test Result of Inter Lock pavers

IS: 516 - 1959 | **Date: 03-02-2021**

Name of Work : Comprehensive Development works in ward No. 03 Attur

Client	Bruhat Bengalore Mahanagara Palike (BBMP) , Yelahanka Zone, Bengal
Contractor	B.B Umesh (S.M.L.P Asphats)
Customer Refe	EE(PROJECT)/YNK ZONE/WO/173/2019-20
Source of Sam	Sample supplied by Agency
Sample Type	Inter Lock pavers
Date of Test	03-02-2021
Location	

Sl. No	Details	Flexural Strength	Compressive Strength	Aveerage Compressive Strength
		mpa	N/mm^2	N/mm^2
1	Paver Block	3.95	37.25	37.68
2	Paver Block	4.06	38.79	
3	Paver Block	4.00	37.00	

Remarks :

Scanned by TapScanner

AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

Test Result of Inter Lock pavers

IS: 516 - 1959

Name of Work : Comprehensive Development works in ward No. 03 Attur | **Date: 04-02-2021**

Client	Bruhat Bengalore Mahanagara Palike (BBMP) , Yelahanka Zone, Bengal
Contractor	B.B Umesh (S.M.L.P Asphats)
Customer Ref	EE(PROJECT)/YNK ZONE/WO/173/2019-20
Source of San	Sample supplied by Agency
Sample Type	Inter Lock pavers
Date of Test	04-02-2021
Location	

Sl. No	Details	Flexural Strength	Compressive Strength	Aveerage Compressive Strength
		mpa	N/mm^2	N/mm^2
1	Paver Block	4.25	39.12	39.55
2	Paver Block	4.36	40.66	
3	Paver Block	4.30	38.87	

Remarks :

Scanned by TapScanner

AARTN ASSOCIATES

The Modern Construction Solutions

#1059, MIG-A Sector, Opp. Railwheel Factory,
Yelahanka New Town, Bangalore - 64
Ph : 8048505503 | Email : aartnassociates@gmail.com

Test Result of Inter Lock pavers

IS: 516 - 1959 | **Date: 24-02-2021**

Name of Work : Comprehensive Development works in ward No. 03 Attur

Client	Bruhat Bengalore Mahanagara Palike (BBMP) , Yelahanka Zone, Bengal
Contractor	B.B Umesh (S.M.L.P Asphats)
Customer Refe	EE(PROJECT)/YNK ZONE/WO/173/2019-20
Source of Sam	Sample supplied by Agency
Sample Type	Inter Lock pavers
Date of Test	24-02-2021
Location	

Sl. No	Details	Flexural Strength	Compressive Strength	Aveerage Compressive Strength
		mpa	N/mm^2	N/mm^2
1	Paver Block	3.99	39.56	39.99
2	Paver Block	4.10	41.1	
3	Paver Block	4.04	39.31	

Remarks :

Scanned by TapScanner